



**Confidential**

**The Big Challenge**

Finish the project on time despite uniquely adverse conditions.

**Client**  
Confidential

**Data Center Build Out**

Due to unavoidable impacts to the schedule, the project was at risk of stalling. To maintain the project's critical completion date, Power Solutions found... solutions. The regular crew went from 8-hour to 12-hour shifts and we added a night shift to keep the work moving. We maximized tool and material management, and made adjustments on the fly to allow Power Solutions to finish the job within the prescribed four months.

"Every project has its own personality. We know how to be efficient and flexible and maintain our exceptionally high level of craftsmanship."

**MIKE O'CONNOR, VICE PRESIDENT**

Even with short notice of schedule adjustments, Power Solutions executed the highly technical and precise work to ensure that the data center was up and running on the deadline called for in this contract.